The Crucible

By Arthur Miller

Technical Director Bible

Arizona State University
Galvin Playhouse
Cancelled due to COVID-19

Overview

My name is Neaco Fox and I served as the Technical Director for Arizona State University's production of *The Crucible*. As the Technical Director, I worked directly with the Scenic Designer to accomplish his design and voice any concerns during the process; attended production meetings where I updated the design and production team on our weekly progress; managed a \$6,000 budget and drafted scenic elements in AutoCAD 2018; communicated with my Assistant Technical Directors about their learning goals for the production and delegated projects that would accomplish them; communicated with the Head Rigger and Head Automation technicians in order to ensure the functionality of technical elements; checked in with the Scenic Charge and Shop Foreman on a weekly basis in order to remain on the same page and track progress of completed scenic elements; and facilitated the build and load in schedule and process.

The Crucible, scenic designed by Douglas Clarke, was created to be viewed in the round and on the Galvin Playhouse's stage. The bottom level, the "surround" level, had a turntable that would be automated by a computer and programmed cues. Level 1 and 2 were audience seating levels that would have chairs found in Arizona State University's Prop storage and around the Arizona valley at other theatres. Level 3 was another performance space for the actors. 8 feet above level 3 was a rigged projection screen that was 360 degrees around the set. 156 feet of space fabric was sewn and attached to the metal ring and served as a surface for media. In addition, two openings remained for the performers to exit onto escape staircases. Hung in the center of the space was furniture, knickknacks, and a crinoline metal frame that was going to fly out during the opening scene.

Based off these design parameters, discussions were held in detail about air space for lights, sound, and media with the hung scenic elements and the flown crinoline metal frame during our production meetings. There was large concern about sightlines and equipment coming into contact with one another when battens were flown in and out. Our Head Rigger, Caroline (CJ) Price, was able to lead the discussion between these departments and relay information to me during the process. In addition, due to the set's placement on the Galvin Playhouse's stage, the Master Electrician and I had to communicate about the scenic department's load in timeline because battens would not be able to be reached at standing height once the second level was loaded into the space. In regard to the load in timeline, I also had to communicate with the Scenic Charge to determine when scenic elements could be painted and installed in the space.

Credits

Director: Rachel Bowditch

Stage Manager: Rowan McLeod

Scenic: Douglas Clarke

Technical Director: Neaco Fox

Assistant Technical Directors: Ashley Auchincloss and Valerie Stutterheim

Head Rigger: Caroline (CJ) Price Head Automation: Cal Bucher Scenic Charge: Phoebe Leisinger

Sound & Media Engineer: Sterling Raveling

Sound: Garrett Unterreiner

Media: Muneera Batool Hashmi Master Electrician: Cassidy Atkins

Lighting: Jacob Simmons

Costume Technologist: Sarah Lankenau Moench

Faculty Mentors

Scenic: Chris Winnemann, Andrew Steele, Julia Rogge


Sound and Media: Dan Perelstein, Stephen Christensen, Jake Pinholster

Lighting: William Kirkham, Dani Deutschmann

Stage Management: Laura Winnemann


Table of Contents

- 1. Designer Drawings
- 2. Budget
- 3. Drafts
 - a. Fire Plan created by Chris Winnemann
 - b. Ground Plan
 - c. Platforming Layout of Levels 1-3 and Surround
 - d. Level 1 and 3 Custom Platforms and Stud Walls plated by Valerie Stutterheim
 - e. Level 2 Custom Platforms and Stud Walls plated by Ashley Auchincloss
 - f. Surround Platforms plated by Valerie Stutterheim
 - g. Audience Staircase plated by Ashley Auchincloss
 - h. Hallways plated by Valerie Stutterheim
 - i. Level 1-3 Metal Railings
 - j. Rigged Metal Ring for Projections plated by Ashley Auchincloss
- 4. Asana Load In/Build Schedule Sample
- 5. Rigging Lineset Schedule created by Caroline (CJ) Price
- 6. Automation Cue List created by Cal Bucher





The Crucible Presented by ASU Directed by Rachel Bowditch Scenic Design by Douglas Clarke



Ground Plan
Scale: 1/4" = 1'-0"

DISCLAIMER

These drawligs inpresent visual concepts and construction suggestions only. The designer in unpublished to determine smucroural appropriates of this design and will not assure responsibility for or the order of the design and the construction must comply with the most entiripent.

REVISIONS

GHTING DES. JACOB SIMMONS
OSTUME DES. MACI HOSLER

THE CRUCIBLE

RACHEL BOWDITCH GROUND PLAN


SCENIC DESIGNER
DOUGLAS CLARKE
DOUGLASCARREBESION COM
DOUGLASCARREBESION COM
DOUGLASCARREBESION COM
DOUGLASCARREBESION COM



S.D. 12409 SCENIC DESIGNER

DATE: 1 - 27 - 19







THE ORUGIBLE RACHEL BOWDITCH DIRECTOR: S.D. 12409 SCENIC DESIGNER

SCENIC DESIGNER
DOUGLAS CLARKE
DOUGLASCLARKEDESIGN.COM
DOUGLASCLARKEØSMAL.COM
4 8 0 . 5 7 7 . 5 11 0







Budget

Show Name:	The Crucible
Material Budget:	6000
Over Hire Budget:	0
Shop Time Available:	0
Over Hire \$/Hr.:	0
Contingency:	0.15
Paint %:	0
Hardware %:	0.07
Time Contingency	N/A
Theatre Name:	Arizona State University
Estimate by:	N. Fox
Location for Lookup	

General Notes:

- 1. Projection surface's Space Fabric was not budgeted- material in stock
- 2. Escape Staircases were not budgeted-item in stock or borrowed
- 3. Wood from CREAM! Will be used for framing but unclear how much is in stock

Arizona State University

Production: The Crucible

By: N. Fox Date: 28-Jan-20

Page	Unit	Notes	Cost Estimate	Time Estimate Lab/Hrs.
1 age		110103		LGD/TII3.
l	Surround	0	1033.83	Ü
2	Level 1	0	1128.81	0
3	Level 2	0	1773.02	0
4	Level 3	Framing was CREAM	l! 1327.66	0
5	Hallway Entrances	0	506.87	0
6	Audience Staircases	Planking accounted	113.5	0

5883.69 Total:

Budgeted Amount: 6000 (Surplus) Deficit:

*\$ per Hours:
(Surplus) Deficit: 116.31

116.31

Over Hire Budget:	
\$ per Hour:	
Over Hire Labor Hours:	
Shop Time Available:	
Total Hours Available:	

5883.69

Overage Summary			
Material Total:	116.31		
Labor Total:			
Show Overage Total:			

Paga	Contingonov	Paint	Hardware
Page	Contingency		TUIUWUIE 50 01 10
1	134.847285	0	58.8119 44.2152
2	147.23628	0	64.2152
3	231.262845	0	100.8623
4	173.17308	0	75.5272
2 3 4 5 6	66.11316	0	28.8344
6	14.80452	0	6.4568

Unit Notes	: Surround :		By: Date: Page:	N. Fox
Time Estimate Explanation	Crew # Estimate	Total		
Time Estimate Explanation	Crew # Estimate	0 0 0 0 0 0 0		
		0		
Materials 1/8" Masonite 3/4" OSB 3/4" CDX Plywood 2x4x16' Clear Pine Board 2x4x16' Clear Pine Board	Unit Decking: painting surface Decking Decking: stock Framing Legging- 2x4	Quantity = 36 16 2 25	Unit Price 8.98 18.88 22.28 6.81 6.81 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	323.28 302.08 44.56 170.25 0 0 0 0 0 0 0 0 0
15% Paint	Scrows			59 9110
7% Hardware (Glue, Staples,	ociews)	Sub-Total Contingence Total:	\$ \$ \$	58.8119 898.9819 134.8473 1033.83

Unit: Level 1 Notes:			By: Date: Page:	
Time Estimate Explanation	Crew # Estimate	Total		
		0 0 0 0 0 0 0 0		
Materials	Unit	Quantity	Unit Price	Cost
3/4" OSB 3/4" CDX Plywood 2x4x16' Clear Pine Board 2x4x16' Clear Pine Board 1/4" MDF	Decking Decking Stock Framing Legging: Stud Wall Wood Panel Aesthetic Metal Railing	5 5 21 47 16	18.88 22.28 6.81 6.81	94.4 111.4 143.01 320.07 248.48 0 0 0 0 0 0 0 0 0
7% Hardware (Glue, Staples,	Screws)			64.2152
		Sub-Total Contingend Total:	\$ \$ \$	981.5752 147.2363 1128.81

	By: N. Fox
Unit: Level 2	Date:
Notes:	Page: 3

Time Estimate Explanation	Crew # Estimate	Total
		0
		0
		0
		0
		0
		0
		0
		0
		0
		0
		0

Materials	Unit	Quantity	Unit Price	Cost
3/4" OSB	Decking	6	10.00	
3/4" CDX Plywood	Decking: Stock	7	22.28	155.96
2x4x16' Clear Pine Board	Framing	39	6.81	265.59
2x4x16' Clear Pine Board	Legging: Stud Wall	92	6.81	626.52
1/4" MDF	Wood Panel Aesthetic	18	15.53	279.54
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
- 1500 D : 1			0	0
15% Paint	6			100.0400
7% Hardware (Glue, Staples	, screws)	Code Teked	.	100.8623
		Sub-Total	\$	1541.752
		Contingent	()	231.2628
		TOTAL.	D	1//3.02

			By: N. Fox
Unit	: Level 3		Date:
Notes: Framing was CREAM! Wood			Page: 4
Time Estimate Explanation	Crew # Estimate	Total	
			0
			`

Time estimate explanation	CIEW # LSIIITIGIE	10101
		0
		0
		0
		0
		0
		0
		0
		0
		0
		0
		0

Materials	Unit	Quantity	Unit Price	Cost
3/4" OSB	Decking	4	18.88	75.52
3/4" CDX Plywood	Decking Stock	2	22.28	44.56
2x4x16' Clear Pine Board	Framing	0	6.81	0
2x4x16' Clear Pine Board	Legging	118	6.81	803.58
1/4" MDF	Wood Panel Aesthetic	10	15.53	155.3
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
15% Paint				0
7% Hardware (Glue, Staples,	, Screws)			75.5272
	•	Sub-Total	\$	1154.487
		Contingenc	\$	173.1731

Total:


1327.66

Unit: Hallway Entrances Notes:		By: N. Fox Date: Page: 5		
Time Estimate Explanation	Crew # Estimate	Total		
·		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
Materials	Unit	Quantity	Unit Price	Cost
1/4" MDF	Sheeting	16	15.53	248.48
2x4x16' Clear Pine Board	Framing & Banister	24	6.81	163.44
_			0	0
- -			0	0
-			0	0
-			0	0
-			0	0
_			0	0
- -			0	0
-			0	0
-			0	0
-			0	0
-			0	0
- -			0	0
-			Ö	0
-			0	0
15% Paint				0
7% Hardware (Glue, Staples,	Screws)	Sub-Total	¢	28.8344 440.7544
		<u>Contingence</u>	\$ \$	66.11316
		Total:	\$	506.87


				N. Fox
Unit: Audience Staircases		Date:		
Notes:	Planking accounte	ed for in Levels	Page:	6
Time Estimate Explanation	Crew # Estimate	Total		Ī
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
Materials	Unit	Quantity	Unit Price	Cost
3/4" OSB	Decking	2	18.88	37.76
2x4x16' Clear Pine Board	Framing	4	6.81	27.24
2x4x16' Clear Pine Board	Legging	4	6.81	27.24
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
-			0	0
15% Paint			U	0
7% Hardware (Glue, Staples,	Screws			6.4568
, to train train (Olde, diaples,	00101101	Sub-Total	\$	98.6968

Contingenc Total:

14.80452 113.5 **Drafts: Fire Plan**





Drafts: Ground Plan




Drafts: Platforming Layout of Level 1-3 and Surround


Platforming Layout of Levels 1-3 and the Surround








Drafts: Level 1 and 3 Custom Platforms and Stud Walls – plated by Valerie Stutterheim
























Build 2 (two)














Studwall 1H
Top and front view
Build from 2x4
Glue and Framing Nail all connections
Build 4 (four)











Drafts: Level 2 Custom Platforms and Stud Walls – plated by Ashley Auchincloss

PRODUCED BY AN AUTODESK STUDENT VERSION

Platform 2B & 2B.1

Top and side view


Build from $2xA & \frac{3}{4}$ 11 OSB

Glue and screw all connections

Build to lid

Build 4 (four)


2 (two) Reverse & Repeat (2B.1)



Outer framing pieces & dimensions

PRODUCED BY AN AUTODESK STUDENT VERSION

Cut 2 (two) 1 (one) reverse & repeat



Inner framing pieces & dimensions





PLATE ORM 2B & 2B |
CORPORN
ARIZONA STATE UNIVERSITY
TENE
GALVIN PLAYHOUSE
OWNERSON
ASHEY AUCHINOLOSS
SOME PESSAR
DOUGLAS GLARKE
PESCAR
PERSAR
PACHEL BOMODICH
ECHOLOS OFFICE
RACO FOX
RESSENT ECHACA DIRECTOR
ASHLEY AUCHINOLOSS

HE CRUCIBLI


Votes

SCAE:
|/(2"=" |
PAE = |
PAE =



PRODUCED BY AN AUTODESK STUDENT VERSION

Platform 2C & 2C.1 CNC Layouts



Cut 2 (two) for platform 2C.l


Cut 2 (two)


THE CRUCIBLE


PLATFORM 2C CNC


RAPTSPERSON ASHLEY AUCHINCL*05*5


GISTANT TECHNICAL DIRECTOR ISHLEY AUCHINCL*0*55































Drafts: Surround Platforms – plated by Valerie Stutterheim


























Drafts: Audience Staircase – plated by Ashley Auchincloss





Drafts: Hallways – plated by Valerie Stutterheim




Drafts: Level 1-3 Metal Railings – plated by Neaco

Level 1A Rails Top & Side View

- 1x1" box tube
- Angles are 67 degrees
- Build 3

Note:

- Weld vertical supports that are at the 67 degree angles during LOAD IN
- 2. Liquid nail & T-nail $\frac{1}{4}$ " strips of plywood to the outer edge to have a surface for the fabric to attach during LOAD IN





Level 1B Rails Top & Side View

- 1x1" box tube
- Angles are 67 degrees
- Build 4
- Build 3 RR

Note:

- Weld vertical supports that are at the 67 degree angles during LOAD IN
- 2. Liquid nail & T-nail $\frac{1}{4}$ " strips of plywood to the outer edge to have a surface for the fabric to attach during LOAD IN






Level 1C Rails Top & Side View

- 1x1" box tube
- Angles are 67 degrees
- Build 1

Note:


- Weld vertical supports that are at the 67 degree angles during LOAD IN
- 2. Liquid nail & T-nail $\frac{1}{4}$ " strips of plywood to the outer edge to have a surface for the fabric to attach during LOAD IN



Level 2A Rails Top & Side View

- 1x1" box tube
- Angles are 67 degrees
- Build 4


Note: weld vertical supports that are at the 67 degree angles during LOAD IN



Level 2B Rails Top & Side View

- 1x1" box tube
- Angles are 67 degrees
- Build 4
- Build 4 RR

Note: weld vertical supports that are at the 67 degree angles during LOAD IN




Arizona State University
The Crucible
Galvin Playhouse
DIRECTOR: Rachel Bowditch
DESIGNER: Douglos Clarke
SOUND DESIGNER:N/A
TD: Negoco Fox
us 0 3/10/2020 cm 1/2" =

Level 3A Rails Top & Side View 1x1" box tube Angles are 67 degrees Build 6 Note: weld vertical supports that are at the 67 degree angles during LOAD IN


Level 3B Rails Top & Side View


- 1x1" box tube
- Angles are 67 degrees
- Build 2
- Build 2 RR


Note: weld vertical supports that are at the 67 degree angles during LOAD IN





Drafts: Rigged Metal Ring for Projections – plated by Ashley Auchincloss























Asana Load In/Build Schedule – Sample

Asana Load In/Build Schedule – Sample

# Task name	Assignee	Due date							
▼ Recurring Tasks									
1	Neaco Fox	Mar 13 🗘							
2	Neaco Fox	Mar 13 🗘							
3	Neaco Fox	Mar 13 🗘							
▼ Week of March 9th - Spring Break									
1 ▼ ② March 11th 4 🗠									
1									
2									
3									
4									
2 ▼ ⊘ March 12th 4 🛱									
1 O LOAD IN media screen									
2									
3									
4									
3 ▼ ⊘ March 13th 3 □									
1									
2									
3 🕢 Install Railings									

Rigging Lineset Schedule – created by Caroline (CJ) Price

	THEATRE																
	D BY CJ PRICE								UNIT NAME								
NE	-	UNIT		L+R NOTES	WTS			UP FROM	MEDIA	LIGHTS	SOUND	SCENIC	TRIM	L+R	NOTES	WTS	LINE
T	Plaster	NAME		of Center				Plaster						of Center			SET
	10 1/2"							10 1/2"									
2	1'4"						2	1'4"		-							
															AC Cable length 16' (Cut 4)		
3	1'10-1/2"						3	1'10-1/2"			2x EAW MK5194 - 20'6"		40'	19' 10" L + R of Center	Cheeboruogh+ pipe add 1 1/2"Batten clamp+shackle adds 5"		
	2'4"	Legs Rp						2'4"									
	2'11"	100						2'11"		1 LX			28'				1
	3'9-1/2"							3'9-1/2"									
	4'4-1/2"							4'4-1/2"									1
	4'10-1/2"							4'10-1/2"		Focus Track				2- 25' tracks w. chair			_
9	5'10"	Projector					9	5'10"									_
	6'10-1/2"	1 Tojoucoi						6'10-1/2"		2 LX			28'				+
	7'10"					1		7'10"									+
	8'10"							8'10"									_
	0.0							0.0							christie blocks LS from flying in past 22'		+
															AC Cable length 17'6" (Cut 4) Batten		
	10'4"				- 1			10'4"					1	SR of C 3'8" & 1'10" May need Turnbuckle	clamp+Shackle adds 10" (one on batten		
	10'4"	1				-		10'4"						SK of C 38" & 1'10" May need Tumbuckle	one on projector cage)		+
14	10'10"	Legs					14	10'10"							shristia blacka I C from 6 to 1 - 1		+
					- 1								1	I	christie blocks LS from flying in past 22' AC Cable length 17'6" (Cut 4) Batten		1
					- 1								1	I	clamp+Shackle adds 10" (one on batten		
	11'10"							11'10"	Christie HP - 21				40'	SR of C 2'6"& 4'10	one on projector cage)		
16	12'10"						16	12'10"	Christie - 21	3 LX			28'	7'6" L + R of Center	christie blocks LS from flying in past 22'		
															christie blocks LS from flying in past 22' AC Cable length 17'6" (Cut 4) Batten		
															clamp+Shackle adds 10" (one on batten		
17	13'10-1/2"					Needs to Fly	17	13'10-1/2"	Christie HP - 21				40"	SR of C 3'3" & 4'1" May need Turnbuckle	one on projector cage)		
						4th lx hanging from grid											
	14'4"					@ 40	4.0	14'4"	Christie - 21			Table			christie blocks LS from flying in past 22'		
	15'9"					Needs to Fly		15'9"						L- 32			+
						Needs to Fly			Christie - 21	-		Stool 2, Chair 2		(Stool 2) L- 33' 2 7/8" (Chair 2) L- 24' 3 9/16"	christie blocks LS from flying in past 22'		_
20	17'3-1/2"						20	17'3-1/2"				Chandelier Tree 3		L- 37" 6 1/16"			
24	17'9-1/2"						24	17'9-1/2"			1x EAW MK5164 - 20'6"		401	L- 28' 13/16", C	AC Cable length 16'2" (Cut 2) Batten clamp+shackle adds 5" AC Cable Length		
	18'9-1/2"							18'9-1/2"		5 LX	1X EAVY WINS 104 - 20 0		40	L-26 13/10 , C	clamp+shackle adds 5 AC Cable Length		
	19'9"					_		19'9"		DLX			24				+
20	199						23	199							A C Cohia Israella 401 (Cod 404)		
															AC Cable length 16' (Cut 424) Cheeborugh and pipe add 1 1/2" Batten		
enter 24	21'4"						24	21'4"			2x EAW MK5164- 20'6"		40	EAW 3' SL of Center, EAW 3' SR of Center. 2x QSC	sw clamp+shackle adds 5"		
25	22'8-1/2"					Needs to fly	25	22'8-1/2"				Chair 1, Birdcage		(Chair 1) L- 40' 4 5/8" (Cage) L- 23' 9"			
26	24'3"						26	24'3"		6 LX			24'				
															AC Cable length 16'2" (Cut 2) Batten		
															clamn+shackle adds 5" AC Cable Length		
															AC Cable length 17'6" (Cut 4) Batten clamp+Shackle adds 10" (one on batten		
27	25'2-1/2"						27	25'2-1/2"			1x EAW MK5164 - 20'6"		40"	С	one on projector cage)		
28	25'-9"					Needs to fly	28	25'-9"				Tree 1, Tree 2		(Tree 1) L- 37' 11 3/16" (Tree 2) L- 27' 7 1/8"			
29	26'-9"					Needs to fly	29	26'-9"				desk					
30	28'2-1/2"						30	28'2-1/2"				Bucket, Stool 1		(Bucket) L- 34' 2" (Stool 1) L- 29' 7"	christie blocks LS from flying in past 22'		
															christie blocks LS from flying in past 22' AC Cable length 17'6" (Cut 4) Batten clamp+Shackle adds 10" (one on batten		
															AC Cable length 17'6" (Cut 4) Batten		
31	29'-3"				- 1	Needs to fly	31	29'-3"	Christie HP - 21				40'	3'3" 4'6	one on projector cage)		
						1									christie blocks LS from flying in past 22'		
															christie blocks LS from flying in past 22' AC Cable length 17'6" (Cut 4) Batten		
01	31'3-1/2"						20	31'3 1/2"	Christia UD 04				40'	2'11" & 4'10" SL of C	clamp+Shackle adds 10" (one on batten		
	31'3-1/2"					+		31'3-1/2"	Christie HP - 21	71.			40'	Z II WHIO SECTO	one on projector cage)		_
			_		_	-		32'3-1/2"		7 LX	-		28				+
	33'2-1/2"					-		33'2-1/2"		Francisco Tomic				4 45 toronto otrodico Ol Ol			+
	34'3-1/2"					-		34'3-1/2"	-	Focus Track				1-15' track starting 9' SL			+
	35'-3"	E 1101 1						35'-3"									_
	36'-3"	Full Black	\perp		_	-		36'-3"									
	38'2"							38'2"		8 LX			28'				1
39	39'4-1/2"							39'4-1/2"		Focus Track				2- 25' tracks w. chair			
	Transverse SR						T	Transverse SR									T
	Transverse SL	Black out					Т	Transverse SL	Barco								T
															AC Cable length 4' (Cut 4) Cheeboruogh+ pipe add 1 1/2"Batten clamp+shackle adds		
,,,	41'-4"	Full Black					40	41'-4"		9 LX	2x EAW MK5194 - 20'6"		28'	19' 10" L + R of Center	pipe add 1 1/2"Batten clamp+shackle adds 5"		
40		I UII DIBUX					40	71-4		o LA	2x EAVY WIND 194 - 20 0		20	19 TO E 1 K OF Center	Tentative AC Cable length 5'10" x4		_
							Grid S	Stairs	Barco				Bottom of grid s	tairs 28'	Battenclamp+shackle adds 5 1/2"		
													and a				

Automation Cue List – created by Cal Bucher



The Crucible Revolve Cue Sheet

	Anzona State On	,							
Act	Scene (#.Letter)	Page	Start Cue	End Cue	Clockface	Time Duration	Speed	Direction	Notes
			Dress is flown out & girls ex skirt.	Tituba EN.	12:00-12:00	N/A	Slow.	Counterclockwise.	1 full rotation.
Pre-Show	T1	4	skirt.						
		6							
	1.A	7							
		8							
	1.0	8							
	1.B	9							
		10							
	1.C	11							
	1.D	11							
		12							
	1.E	12 12							
	1.F	13							
		14							
		14							
		15							
	1.G	16 17							
		18							
	1.H	18							
	1.H	19							
		19							
	1.I	20 21							
		22							
		22							
	I.J	23							
A -4 1		24							
Act 1		25	I saw Bridget Bishop with the Devil! /	I saw Goody Hopper with the Devil! /			Slow into Medium.	Clockwise.	Speed changes from slow to medium, if possible.
	I.K	25							
	2.A	26							
		27 28							
		28							
		29							
	2.B	30							
	2.5	31							
		32 32							
	2.C	33							
		34							
		34							
		35							
	2.D	36 37							
		38							
		39							
	2.E	39							
	2.F	40							
		41							
	2.G	42							
		43							
	2	43							
	2.H	44							
Intermission	N/A	N/A							
		46	Top of Act 2: Abigail @ CS.	Two full revolves and done.	12:00-12:00		Slow.	Counterclockwise.	
	1.A	47							
		48							
		49 49							
	2.A	50							
		51							
		52							
		52							
	2.B	53 54							
	2.D	55							
		56							

	2.C	56						
		57						
	2.D	57						
		58						
		58						
	2.E	59						
		60						
		60						
		61						
		62						
	2.F	63						
		64						
		65						
Act 2		65						
	2.G	66						
		67						
	2.H	68						
		68						
		69						
	2.I	70	She's coming down! /			Slow	Clockwise.	Cont. until pg 22.
	3.A	71	0	I say God is dead! /		Slow	Clockwise.	
		72						
		73						
		74						
	3.B	75						
		76						
		77						
		78						
		78						
	3.C	79						
		80	God lead you now. /			Slow	Counterclockwise.	Cont. until pg 82.
		80						10
	3.D	81						
		82		The sun is soon up. /		Slow	Counterclockwise.	
		82						
		83						
		84						
	3.E	85	(Proctor steps off revolve.) /			Slow.	Clockwise.	Cont. to pg 86.
		86		all of them when this is /		Slow.	Clockwise.	Needs to stop @ 5'oclock
		87		,				
D. (d)			All actors in place for bows.	One full revolve.	12:00pm - 12: 00pm	Slow.	Counterclockwise.	
Post-Show	END	N/A						